

EXHIBIT 4-B

**Monterey Regional Water Pollution Control Agency
Groundwater Replenishment System
Treatment Plant Project Schedule**

Kevin Alexander, P.E. Rev. 0, March 27, 2013; Bob Holden, P.E. Rev. 7 April 4, 2013 with input from Phyllis Stanin and Jerry Cole

Task	Task Description	Calendar		2013												2014											
		Start	Finish	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan		
	CEQA	1-Apr-13	31-Jul-14																								
	WPAs, Water Rights, & Funding	1-Jun-13	30-Sep-14																								
1	Bench Testing	1-Apr-13	30-Jun-13																								
2	Treatment Technology Selection	1-Apr-13	30-Jun-13																								
	Initial Field Investigation-Injection	1-Apr-12	28-Feb-14																								
3	Preliminary Design Report	1-Jun-13	30-Nov-13																								
	Define routes & BOD PSs & pipelines	1-Apr-13	30-Nov-13																								
4	Develop Design Build Contract Docs	1-Oct-13	31-Dec-14																								
	Prelim. Design PSs & pipelines	1-Dec-13	31-Jul-14																								
5	Issue DB SOQ	1-Jan-14	28-Feb-14																								
6	Selection of Design/Builder	1-Mar-14	30-Apr-14																								
	Install & Test Pilot Vadose Zone Well	1-Mar-14	30-Sep-14																								
7	Notice of Award to DB	30-Apr-14	1-May-14																								
8	Design Pilot System	1-Apr-13	31-May-13																								
9	Pilot Testing	1-Jun-13	31-May-14																								
10	Pilot Test Report	1-Mar-14	31-May-14																								
11	Civil/Site Package (30%)	15-May-14	31-Jul-14																								
	Design & permits PSs & Pipelines	1-Aug-14	31-May-15																								
12	Review Civil/Site (30%)	1-Aug-14	15-Aug-14																								
13	Civil/Mechanical Package (60%)	16-Aug-14	31-Oct-14																								
	Injection Design and CDPH Eng. Report	1-Oct-14	31-Jul-15																								
14	Review 60%	31-Oct-14	15-Nov-14																								
15	Civil/Mechanical/electrical (90%)	16-Nov-14	31-Jan-15																								
16	Review	1-Feb-15	14-Feb-15																								
17	Final Design	1-Feb-15	15-Apr-15																								
18	Bidding/Award/NTP	1-Feb-15	30-Apr-15																								
19	Mobilization	1-May-15	31-Jul-15																								
20	Construction	1-Jun-15	28-Feb-17																								
21	Commissioning	1-Nov-16	28-Feb-17																								
	Construct 2 Deep Injection Wells	1-Jun-15	31-May-16																								
	Construct 4 Vadose Zone Wells	1-Sep-15	31-Aug-16																								
22	Startup	1-Feb-17	31-May-17																								
	Bid PSs & Pipeline	1-Jun-15	31-Aug-15																								
	Construct PSs & Pipelines	1-Sep-15	31-Oct-16																								
23	Performance Testing	1-Jun-17	31-Jul-17																								



