



Santa Margarita Construction

Status

13 January, 2020



First day of construction

12/9 unknown object



12/10 EPA, DTSC, DoD

Thanks to Stan Cook, Noel Handley



Excavated Cellar and Poured Footings



Set Wall Rebar and Forms



Pour Cellar Walls



Cellar Floor



Schedule

- Handover for Cal Am SCADA installation estimated 7/23/2020
 - MCC
- Mobilized 2 weeks early
- 2 weeks ahead on building schedule
- Critical submittals 2-3 weeks ahead of schedule
 - 42 submittals, 20 closed