

Item 3

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	7, '19	Mar 24, '19	Mar 31, '19	Apr 7, '19
							T W T F S	S M T W T F S	S M T W T F S	S M T
1	✈	Video	1 day	Thu 3/21/19	Thu 3/21/19					
2	✈	Acid Injection	1 day	Fri 3/22/19	Fri 3/22/19	1				
3	✈	Swab	1 day	Sat 3/23/19	Sat 3/23/19					
4	✈	Dual zone development	2 days	Sun 3/24/19	Mon 3/25/19					
5	✈	Install test pump	1 day	Tue 3/26/19	Tue 3/26/19					
6	✈	Development	3 days	Wed 3/27/19	Fri 3/29/19					
7	✈	Step test	1 day	Sat 3/30/19	Sat 3/30/19					
8	✈	Constant	1 day	Sun 3/31/19	Sun 3/31/19					
9	✈	Pull test pump	1 day	Mon 4/1/19	Mon 4/1/19					
10	✈	Off	1 day	Tue 4/2/19	Tue 4/2/19					
11	✈	Final video	1 day	Wed 4/3/19	Wed 4/3/19					
12	✈	Off	2 days	Thu 4/4/19	Fri 4/5/19					
13	✈	Install permanent equipment	1 day	Sat 4/6/19	Sat 4/6/19					
14	✈	Disinfection	2 days	Sun 4/7/19	Mon 4/8/19					

Project: GSW Ryan Ranch Sched Date: Wed 3/20/19	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			