

Item 8

Submitted by Joe Oliver at  
7/21/09 Committee meeting

**Ad Hoc Water Supply Committee Meeting**

**July 21, 2009**

Aquifer Storage and Recovery Project Updates

Phase 1 ASR:

- New transmission pipeline in realigned General Jim Moore (GJM) Boulevard adjacent to Phase 1 ASR site completed in May 2009.
- Pipeline connection from ASR site to new GJM pipeline has been included in FORA Phase 5 road improvement plans.
- City of Seaside Board of Architectural Review approval of design for new Chemical / Electrical building on June 17, 2009.
- City of Seaside Planning Commission approval of temporary FORA allocation for establishing ASR site landscaping on July 16, 2009.
- Delay in approval from Del Rey Oaks for Cal-Am installation of pipeline extension through the city that would enable delivery of full-scale injection volume (i.e., 3,000 gallons per minute).

Expanded ASR:

- Petition for Change to MPMWD water right for expanded ASR submitted to SWRCB on June 30, 2008. Resolution of Protests ongoing.
- MPUSD approval for Fitch Middle School monitor well completed on May 20, 2009.
- City of Seaside Use Permit application for monitor well in progress.
- Updated Cal-Am / MPWMD ASR Maintenance and Operations Agreement pending.