



# General Manager's Report

## Item 9:

### Update on Development of Water Supply Projects

*March 18, 2019*

*David J. Stoldt*

# MPWSP Desalination Plant



## MPWSP Desalination Plant

- City of Marina Planning Commission denied coastal development permit March 14<sup>th</sup>
- City of Marina filed an amended petition for writ of review February 26<sup>th</sup>
- Marina Coast Water District filed an amended petition for writ of review February 12<sup>th</sup>



# Pure Water Monterey



## Pure Water Monterey

- Received notice of \$4.1 million Federal WIIN Act grant, bring total grants to \$24.2 million
- Blanco Drain Pump Station completion has slipped due to repairs to defective support piers and inclement weather. Advanced Water Purification Facility has critical electrical construction issues to be addressed. Additional shallow injection well recently determined to be required. Start-up schedule to be discussed March 26<sup>th</sup>
- Change orders to date of \$1.99 million represent 2.3% of expenditures to date (\$86.09 million)



# Aquifer Storage and Recovery Expansion



# Aquifer Storage and Recovery Expansion

- Backflush pit expansion substantially complete
- Frontage fencing complete (gate to be done with chemical building)
- Chemical building design started. Expected to award in August.

# Reclamation Project – Recycled Water Deliveries

## Potable Water Savings

2018 Calendar Year	5 Year Average	23 Year Average
986 AF	983 AF	978 AF