



General Manager's Report Item 15:

Update on Development of Water Supply Projects

*May 20, 2019
David J. Stoldt*

Progress on Pure Water Monterey



Key Dates



	Item
September	Water Delivered for Injection
Beginning of 2020	Water Delivered for Customer Use
Summer 2020	CEQA work for Expansion Complete

Progress on Desalination Plant



Key Dates



	Item
Last Week of Feb	Marina and Marina Coast Water District file amended lawsuits at Supreme Court – No Action yet
April 24	Monterey County Planning Commission approved Combined Development Permit (Use Permit, Administrative Permit, Design Approval); Public Water Now appealed last Thursday
April 30	Marina City Council was to consider Cal-Am appeal of Planning Commission denial of Coastal Development Permit, but Cal-Am withdrew
July?	Coastal Commission Appeal?
Future	Other lawsuits filed?

State Water Board Imposed Milestones

2016. CPUC Approves Pure Water Monterey

2017. Start Construction of Cal-Am Pipeline

2018. CPUC Approves Desalination Plant

2019. Start Construction of any of Desalination Plant features

2020. Drill Source Wells; Progress on Desalination Plant features

2021. 50% completion of some features; 100% of others

2022. Substantial Completion (actually December 31, 2021)

...Lose 1,000 AFA for a missed milestone