EXHIBIT 4-B

Pure Water Monterey Executive Schedule for 11-15-19 RWC Meeting

ID	Task Name	Duration	Start	Finish
1	**Blanco Drain and Reclamation Ditch**	**673 days**	**Mon 5/1/17**	**Fri 12/13/19**
2	Blanco Drain Diversion	673 days	Mon 5/1/17	Fri 12/13/19
3	Blanco Drain tie-in to RTP Headworks	0 days	Tue 1/29/19	Tue 1/29/19
4	Reclamation Ditch	228 days	Fri 6/29/18	Fri 5/17/19
5	Rec Ditch tie-in to Salinas System	0 days	Fri 4/19/19	Fri 4/19/19
6	**AWPF**	**634 days**	**Tue 8/29/17**	**Wed 2/19/20**
7	Construction	570 days	Tue 8/29/17	Sun 11/17/19
8	AWPF tie-in to Conveyance Pipeline	0 days	Tue 4/10/18	Tue 4/10/18
9	WQ Performance Testing	19 days	Mon 11/18/19	Thu 12/12/19
10	AWPF Acceptance Testing & First-Water	32 days	Fri 12/13/19	Wed 1/29/20
11	AWPF Completion	14 days	Thu 1/30/20	Wed 2/19/20
12	**Conveyance Pipeline and Reservoir**	**324 days**	**Tue 1/9/18**	**Fri 4/12/19**
13	Construction	136 days	Tue 1/9/18	Fri 7/20/18
14	System Hydrotesting	30 days	Mon 7/23/18	Fri 8/31/18
15	Disinfection and Punch List	158 days	Tue 9/4/18	Fri 4/12/19
16	Conveyance System Ready	0 days	Fri 4/12/19	Fri 4/12/19
17	**Injection Wells Phase 1**	**170 days**	**Mon 5/29/17**	**Fri 1/26/18**
18	Wells Drilling	129 days	Mon 5/29/17	Sat 11/25/17
19	Wells Development & Testing	43 days	Sat 11/25/17	Thu 1/25/18
20	IW Ph 1 Completion	1 day	Fri 1/26/18	Fri 1/26/18
21	**Injection Wells Phase 2**	**502 days**	**Fri 12/22/17**	**Sun 12/8/19**
22	IW Ph 2 Bid and Award	98 days	Fri 12/22/17	Fri 5/11/18
23	Wells Drilling & Development	199 days	Mon 5/14/18	Fri 2/22/19
24	IWs tie-in to Conveyance Pipeline	0 days	Fri 1/18/19	Fri 1/18/19
25	IWs Completion	205 days	Sat 2/23/19	Sun 12/8/19
26	Extra Shallow Well	92 days	Mon 5/13/19	Thu 9/19/19

Project: PWM GWR Summary
Date: Thu 11/7/19

Legend:
- Blanco Drain and Reclamation Ditch
- Blanco Drain and Reclamation Ditch Summary
- Blanco Drain and Rec Ditch Milestone
- AWPF
- AWPF Summary
- AWPF Milestones
- Conveyance Pipeline and Reservoir
- Conveyance Pipeline and Reservoir Summary
- Conveyance Pipeline Milestone
- Injection Well Ph 1
- Injection Well Ph 1 Summary
- Injection Well Ph 2 Milestones
- Injection Well Ph 2
- Injection Well Ph 2 Summary

U:\dstoldt\Board Subcommittee Items and Exhibits\2019\WSP 12-3\Exhibit 5-B