EXHIBIT 2-D

# Project Team

**Pure Water Monterey**
A Groundwater Replenishment Project

**CEQA PROCESS**

Valerie Young

Denise Duffy & Associates

**ADVANCE TREATMENT**

Separation Processes Inc

Trussell Technologies

**LEGAL**

Perkins Coie LLP
*(Both CEQA & CPUC)*

**REGULATORY**

Bahman Sheikh, PhD

Jim Crook, PhD

**WELLS & HYDROGEOLOGY**

Todd Engineers

HydroMetrics Water Resources

**PUBLIC OUTREACH**

Data Instincts

Thomas Brand Consulting

**WATER SAMPLING**

Eurofins

Monterey Bay Analytical

**CONVEYANCE**

Jerry Cole

E2 Consulting Engineers

**INDEPENDENT ADVISORY**

National Water Research Inst

**FEASIBILITY & FACILITIES**

Brezack & Associates

**SOURCE WATER**

Kinley-Horn and Assoc.

Schaaf & Wheeler

**EXTERNALITIES STUDY**

To Be Determined

# Project Phasing

**Updated 2/13/14**

Pure Water Monterey — A Groundwater Replenishment Project

## 2013

| Q1 | Q2 | Q3 | Q4 |

**CEQA** | **F/F** | **Technical**

Facilities & Feasibility Reports

- **EIR Scoping:** Project Understanding, Notice of Preparation, and Public Meeting
- **Technical Team Prepares Conceptual Design Information**
  - Source Water
  - Treatment
  - Product Water Conveyance
  - Groundwater Injection
  - Cal Am Distribution
- **Scoping Report**
- **Background Development & Investigations**
- **Water Quality Sampling & Shunt Tests**
- **Project Description & Alternatives**
  - Source Water
  - Treatment
  - Product Water Conveyance
  - Groundwater Injection
  - Cal Am Distribution
- **Internal Draft Facilities Plan & Reports**
- **IAP Meetings**
- **Outreach Meetings**
- **Technical Reports for Admin Draft EIR**
- **SRF & Title XVI Funding Coordination**
- **Pilot Test Start & Monitoring Well Install**

## 2014

| Q1 | Q2 | Q3 | Q4 |

**CEQA** | **F/F** | **Technical**

Facilities & Feasibility Reports

PILOT PLANT & WELL TESTING

- **Technical Reports and Admin Draft EIR Preparation**
- **Alternative Analysis Report**
- **Product Water Conveyance, Injection Well Design, Siting**
- **Final Feasibility Study Report**
- **2nd Admin/Screen-check Draft EIR Prep**
- **Admin Draft Facility Plan**
- **Source Water Rights & Purchase Agreement**
- **Public Review Draft EIR Prep**
- **Final Facilities Plan Report**
- **Public Review of Draft EIR**
- **Product Water Conveyance, Injection Well Easements and Design Refinements**
- **SRF & Title XVI Applications**
- **Respond to Comments**
- **REGULATORY PERMITTING & ENGINEERING REPORT**
- **RFP for Design & Build**
- **Final EIR**
- **Certify EIR and Approve GWR** — Dec. 2014
- **CPUC Settlement Hearings**

## 2015

REGULATORY PERMITTING CDPH/SWRCB

- **CPUC Hearings & Workshops**
- **Facility Design**
- **CPUC Determination** July 2015
- **Mobilization & Site Retrofits**
- **Construction**

## 2016

REGULATORY PERMITTING CDPH/SWRCB

- **Construction**
- **Facility Testing**
- **Start Up** Dec. 2016